Solar ESS Co. Ltd.
53 Moo 2 Tambon Nanglae, Amphoe Muang, Chiang Rai 57100
Tel 063 151 6694, 089 632 5829
Tax ID 0575566002051

CUSTOMER LETTER · 22 October 2026

Your solar system since day 1 – and two simple steps to save more

Ban Doo Chiangrai · 20 kWp solar system · Prepared by Solar ESS Co. Ltd.

Dear Sir/Madam,

We would like to share a short summary of how your solar system has performed since it started on 27 June, and two simple steps that could help you save more.

What has happened so far

1. **27 June – 22 September:** the three houses shared one supply, and the phases had been connected wrongly at the main three-phase meter by a local electrician. The system therefore read the machine's load on the wrong phases, and solar production was held back.
2. **23 – 30 September:** the supply to houses 2 and 3 had been double-connected at each house's main breaker. The joint at house 2 overheated and arced. Solar ESS rewired the connection, corrected the phasing, and moved house 2 to a new sub-circuit.
3. **Since 1 October:** the solar system supplies house 1 only and the readings are correct. Two things now limit the savings: the load is uneven across the three phases (most of it on one phase), and much of the electricity is used after sunset, when there is no solar.

Two simple steps we recommend

> **Balance the loads.** Spread the single-phase equipment more evenly across the three phases, about 2 kW on each. Your electrician is already aware of this.

> **Adjust the timetable.** Where your work allows, start and finish earlier (for example 07:30–16:30) and run the machine between 09:00 and 15:00, so more of your electricity comes from the sun. This alone could save up to about 2,400 THB a month.

These are in addition to the full list of advice in our report *Why solar production has not kept up with consumption*, which also covers safety checks of the electrical system by a PEA-qualified electrician. We are happy to visit and go through it with you at your convenience.

Kind regards,

Krisda Dhiradityakul
Chief Executive Officer
Solar ESS Co. Ltd.
Tel 063 151 6694, 089 632 5829 · www.solaress.org

SOLAR ESS www.solaress.org